



Start-up List Process:

Process: The following list must be verified prior to the on-site visit of the customer's UPS.

The list can be verified via email or phone call where the client accepts that if incomplete or incorrect information has been given, he assumes the responsibility of the visit, being validated even if the requirements have not been met.

Once the Technician is on site, he has to verify all the points in the Forza tool and record that all fields are met by the requirements. If the requirements are met, he will proceed to START the UPS and register in the Forza tool the UPS start correctly.

* All fields are required UPS

Model:

Serial Number:

UPS Purchase Date:

Customer Name:

- UPS Breaker (6K> 30 A / 10K> 60 A):
- UPS connection cable (6K> 10 AWG / 10K> 8 AWG):
- Humidity: 20-90% non-condensing:
- Temperature: 0 ° - 40 ° C (Between 32 ° -104 ° F):
- Appropriate Ventilation (Peeled off the wall 0.5m):
- Without Dust or Salt:
- Under 1,000 meters:
- Connection to Earth:
- Ohms from Earth (Less than 5 Ohms):
- Neutral grounded to Earth (Models with Transformer):

Upload this form to the assigned Case with the client's response or proof